



5/17/18

CHANGES TO DESIGN DRAWING 16-0196, REVISION 1

1. Moved note and materials incorrectly placed from Stake 5 to Stake 3.
2. Stake 5: Removed 1/0 Jumper, added 2CU Jumper and connectors. Changed distribution span guy plate.
3. Stake 6: Added 12" fiberglass insulator.
4. Stake 18: Added 8' fbgl's arm for cutout mounting.
5. Moved Double Dead End in the middle of the alignment from Stake 23 to Stake 24 and changed materials accordingly.
6. Stake 26: Changed size of neutral jumper & connectors. Added North & South identifiers to text.
7. Stake 27: Changed size of neutral jumper & connectors.
8. Stake 28: Added 8' fiberglass arm for cutout mounting.
9. Stake 31: Changed size of neutral jumper & connectors.
10. Moved "Abandon Pole to CoPA...." Note from Stake 32 to Stake 33.
11. Stake 37: Changed down guy assy. Added 3/4" guy shackle.
12. Stake 38: Added 3/4" guy shackle. Added 1-bolt guy plate.
13. Stake 40: Changed transformer assembly to V-ph.
14. Stake 43: Changed size of neutral jumper & connectors.
15. Stake 45: Added porcelain insulator and pin.
16. Stake 46: Added distribution Neutral jumper and connectors.